WORKING	AT HEIGH ⁻	TS PERMIT

Permit Receiver (Name):				Signe	d:	
Permit Receiver Phone No.						
Heights Training Sighted:	performing the task e.g., usir	ng ladder et	c.)			
Permit Issuer (SP Supervisor Name):			Signed		Close out	

South Port NZ

PERMITS OVER 1 DAY (MAX 5 DAYS) (review with South Port Supervisor at start & end of each day)						
DATE:	/ /	/ /	/ /	/ /		
Receiver:						
Issuer:						
Daily close out						

Ensure all newly identified hazards and/or changes are communicated to the Permit Issuer and the entire team. Add these to the **main Permit with the date, risk assessment and minimising controls**.

GENERAL		WORKING ON THE ROOF		
Are weather conditions suitable (wind, rain etc) Y / N		Are work positioning or fall arrest systems in place where roof pitch exceeds 15 degrees	Y / N	
Has area been signed and barricaded off from passing vehicles and or people entering area Y / N		Are walkways, platforms, or boards in place for work on fragile roofs (including within ceilings)	Y / N	
Do operators hold correct unit standard training	Y / N	Are voids or skylights on the roof	Y / N	
Does equipment hold current inspection tag and has been inspected in good condition	Y / N	Are barriers or guard rails in place where work will be within 2 meters of edge	Y / N	
Will the work impact other stakeholders in Y / N neighbouring areas (workers or contractors etc.)		Are work positioning or fall arrest systems in place where work will be within 2m of the edge		
Are lanyards or other measures in place to prevent tools and equipment falling from heights	Y / N	ELEVATED WORK PLATFORMS (incl., scissor lifts, man cages, cheery pickers etc)		
Is area free from other hazards such as power lines (e.g., 4m away power lines)	Y / N	Does the EWP hold current certification and the rated lifting capacity is clearly marked	Y / N	
Harness/lanyard required or life vest if over water	Y / N	Harness and lanyard are worn and attached to a certified anchor point		
A rescue plan is required (print below)		Has gradient, height, access, load, and ground surface been assessed when considering EWP type		
LADDERS		Does person hold qualification to operate EWP	Y / N	
Is ladder rated for industrial use, labelled as complying with AS/NZ 1892 and in good working condition i.e., structurally sound, free of defects, not covered in chemical/other materials.		SCAFFOLD		
		If fixed scaffolding it must be erected by a certified scaffolder / company	Y / N	
Is ladder secured against sliding top and bottom and surface supporting ladder is secure	Y/N	If mobile scaffolding it must be erected by a competent person but cannot exceed 5 meters	Y / N	
Is ladder set to 4:1 ratio and extends 1m beyond step off point	Y/N	Is re-checked by certified scaffolder following severe weather, earthquake, or impact from mobile plant	Y / N	
Is side loading work (e.g., drilling through solid materials) expected from a stepladder (a-frame)			Y / N	
Is ladder long enough for the job, allowing to work from the third step without overreaching and Y / N maintaining three points of contact.		Can a person fall more than 5m from scaffolds or it is a suspended scaffold, then it should be notified to Maritime as particularly hazardous work.	Y / N	

Rescue Plan:	
Rescue Diagram:	

PRINT AND SIGN YOUR NAME IF YOU HAVE READ AND AGREE WITH THE PERMIT CONTENT					
Name	Signature	Name	Signature		

ROOF PITCHES, SKYLIGHTS, AND INSTALLED SAFETY SYSTEMS (FOR YOUR INFORMATION):					
SP's Buildings	Pitch	Clear lite	SP's Buildings	Pitch	Clear lite
Shed 1&2	11	NO	Container terminal building (R&D)	6	YES
Shed 3	11	YES	Forklift repair shed	20	YES
Shed 3A + 3B	7.5	YES	Cold store 1	4.5	NO
Shed 3C Canopy	5	YES	Cold store 2	6.5	NO
Shed 4	7.5	YES	Cold store 3	5	NO
Shed 5	7	NO	Cold store engine room	5	NO
Shed 7 (Installed: roof ladder with	19.6	YES	Pneumatics Syncrolift shed	45	NO
guards/cage to access an anchorage point with horizontal lifeline)			South Syncrolift shed	30	YES
			Admin building	12	
□ Higher pitched roofs requiring work positioning or fall arrest systems					
□ If voids or skylights are on the roof, they should be barricaded, and work should be positioned away from them.					